

Seacoast Reliability Project Anticipated Construction Schedule

**All dates are in 2019 unless otherwise indicated
Schedule is subject to change and will be updated periodically**

Property owners adjacent to the line will receive two weeks' advance notice for major tree clearing and construction activities

Madbury

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - Stakes will need to be replaced periodically
 - Environmental surveys are performed throughout the corridor prior to tree clearing and construction activities
- Madbury Substation construction: May – November
- Tree clearing in residential areas: Complete
- Overhead line construction from Madbury Substation to UNH: October – December

Durham

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - Stakes will need to be replaced periodically
 - Environmental surveys are performed throughout the corridor prior to tree clearing and construction activities
- Cable House Relocation (at 295 Durham Point Road): July 2019 – August 2020
 - Relocation to temporary location: August
 - Relocation to permanent location (after construction completion): August 2020
- Tree clearing of access roads: June – August
- Tree clearing in residential areas: July – September
 - Foss Farm Road, Bennet Road, Route 108: Complete
 - Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road, Longmarsh Road, Timberbrook Lane: September
- Overhead line construction:
 - UNH to Little Bay: July – December
 - UNH to Mill Road – September
 - Foss Farm Road, Bennet Road, Route 108 – September / October
 - Longmarsh Road, Timberbrook Lane, Cutts Road, Ffrost Drive, Sandy Brook Drive, Durham Point Road: October – December
 - Route 4 to UNH: October – December
 - Packers Falls area: Early 2020
 - Includes: Mill Road, Foss Farm Road, Bennett Road
- UNH underground duct bank construction: May – August
- UNH cable pulling (overhead to underground connection): December 2019 – January 2020

University of New Hampshire

- Tree clearing: Complete
- UNH underground construction: May – August

- Overhead line construction:
 - Mill Road area: August – September
 - Route 4 to UNH campus: October – December
 - Foss Farm Road, Bennett Road: October – December

Little Bay

- Jet plow trial run: Early September
- Existing cable removal: Early – Mid September
- Trench excavation at shorelines: Early October
- Jet plow cable burial: October
- Hand jetting in Little Bay: October – November
- Concrete mattress installations: Late November

Newington

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - Stakes will need to be replaced periodically
 - Environmental surveys are performed throughout the corridor just prior to tree clearing and construction activities
- Tree Clearing of access roads: August – October
- Tree clearing in residential areas: August – September
 - Gundalow Landing, Flynn Pit: Complete
 - Little Bay Road, Nimble Hill Road, Fox Point Road, Spaulding Turnpike: Mid-August – September
- Overhead line construction: August – November
 - Includes: Little Bay Road, Fox Point Road, the Crossings at Fox Run, Spaulding Turnpike, Woodbury Avenue, Gosling Road
- Underground line construction:
 - Gundalow Landing, Flynn Pit: August – October
 - Frink Farm, Hannah Lane: August – November

Portsmouth

- Survey of power line corridor, stone walls, roadways and EMF readings: Complete
 - Stakes will need to be replaced periodically
 - Environmental surveys are performed throughout the corridor prior to tree clearing and construction activities
- Tree Clearing for access roads: August – September
- Tree clearing between Portsmouth Substation and the Crossings at Fox Run: May – September
- Portsmouth Substation construction: May – Early 2020
- Overhead line construction: September – October